

San Rafael City Schools Measures A and B Bond Facilities Program Schedule 02/07/19

Activity Name	Duration	Start	Finish	Schedule																																																					
				2016					2017					2018					2019					2020					2021																												
				M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
San Rafael City Schools Measures A and B Bond F																																																									
Measure A Bond Facilities Program																																																									
10 Wing Roofing and Waterproofing																																																									
10 Wing Roofing and Waterproofing	730	01-Jun-16 A	01-Jun-18 A	10 Wing Roofing and Waterproofing																																																					
Davidson Middle School																																																									
New STEAM Classroom Building																																																									
District Programming	105	02-Dec-16 A	17-Mar-17 A	District Programming																																																					
Schematic Design	79	01-Apr-17 A	19-Jun-17 A	Schematic Design																																																					
Design Development	114	01-Jul-17 A	23-Oct-17 A	Design Development																																																					
Construction Documents	148	01-Feb-18 A	29-Jun-18 A	Construction Documents																																																					
DSA Approval	0		24-Jun-18 A	DSA Approval																																																					
Board Approval	0		27-Aug-18 A	Board Approval																																																					
NTP	0	04-Sep-18 A		NTP																																																					
Construction	369	10-Sep-18 A	13-Sep-19	Construction																																																					
LLB/Bid Period	71	25-Jun-19*	03-Sep-19	LLB/Bid Period																																																					
Move -In	32	14-Sep-19	15-Oct-19	Move -In																																																					
Closeout	76	16-Oct-19	30-Dec-19	Closeout																																																					
Bahia Vista School																																																									
Shade Structure	140	24-Jul-17 A	11-Dec-17 A	Shade Structure																																																					
Venetia Valley K-8 School																																																									
Transitional Housing																																																									
Design	98	22-Jan-18 A	30-Apr-18 A	Design																																																					
DSA Approval	1	01-May-18 A	01-May-18 A	DSA Approval																																																					
NTP	0	19-Jun-18 A		NTP																																																					
Construction	72	19-Jun-18 A	30-Aug-18 A	Construction																																																					
2 Story Classroom Building and MPR																																																									
Programming	90	01-Oct-16 A	30-Dec-16 A	Programming																																																					
Design	526	08-Jan-17 A	18-Jun-18 A	Design																																																					
DSA Approval	98	10-Apr-18 A	17-Jul-18 A	DSA Approval																																																					
NTP	0	20-Sep-18 A		NTP																																																					
Construction	680	21-Sep-18 A	01-Aug-20	Construction																																																					
Move -In	31	01-Aug-20	31-Aug-20	Move -In																																																					
Closeout	91	01-Sep-20	30-Nov-20	Closeout																																																					
Glenwood																																																									
Schematic Design	27	06-Mar-17 A	02-Apr-17 A	Schematic Design																																																					
Design Development	139	03-Apr-17 A	20-Aug-17 A	Design Development																																																					
Construction Documents	79	21-Aug-17 A	05-Nov-17 A	Construction Documents																																																					
DSA Approval	0		06-Mar-18 A	DSA Approval																																																					
LLB/Bid Period	14	02-Apr-18 A	16-Apr-18 A	LLB/Bid Period																																																					
Board Approval	0		14-May-18 A	Board Approval																																																					
NTP	0	22-May-18 A		NTP																																																					
District Programming	12	01-Jun-18 A	13-Jun-18 A	District Programming																																																					
Construction	336	14-Jun-18 A	15-May-19	Construction																																																					
Closeout	30	01-May-19*	30-May-19	Closeout																																																					
Move -In	30	01-Jun-19	30-Jun-19	Move -In																																																					
Laurel Dell Annex (Davidson Annex)																																																									
Programming	129	01-Jan-18 A	10-May-18 A	Programming																																																					
NTP	0	21-May-18 A		NTP																																																					
Construction	90	22-May-18 A	20-Aug-18 A	Construction																																																					
Move -In	3	20-Aug-18 A	23-Aug-18 A	Move -In																																																					
Laurel Dell																																																									
District Programming	65	14-Dec-16 A	17-Feb-17 A	District Programming																																																					
Schematic Design	49	14-Mar-17 A	02-May-17 A	Schematic Design																																																					
Design Development	118	01-Jul-17 A	27-Oct-17 A	Design Development																																																					
Construction Documents	332	01-Aug-17 A	29-Jun-18 A	Construction Documents																																																					
DSA Approval	79	01-May-18 A	19-Jul-18 A	DSA Approval																																																					
LLB/Bid Period	76	24-Jul-18 A	08-Oct-18 A	LLB/Bid Period																																																					

