

SAN RAFAEL CITY SCHOOLS
BOND MEASURES B & C
Construction Schedules

ID	Task Name	Duration	Start	Finish	Predecessor	Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			Qtr 3, 2025			Qtr 4, 2025		
						Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
1	TLHS Aquatic Center	721 days	Wed 1/25/23	Wed 10/29/25																																					
2	Design	254 days	Wed 1/25/23	Mon 1/15/24																																					
3	DSA Review	120 days	Tue 1/16/24	Mon 7/1/24	2																																				
4	LLB RFQP	22 days	Tue 7/25/23	Wed 8/23/23																																					
5	Preconstruction	210 days	Thu 8/24/23	Wed 6/12/24	4																																				
6	Construction	15 mons	Thu 6/13/24	Wed 8/6/25	5																																				
7	Closeout	60 days	Thu 8/7/25	Wed 10/29/25	6																																				
8																																									
9	TLHS DO Phase 1 & Wellness Center	435 days	Wed 1/25/23	Tue 9/24/24																																					
10	Design	200 days	Wed 1/25/23	Tue 10/31/23																																					
11	DSA Review	100 days	Wed 11/1/23	Tue 3/19/24	10																																				
12	Bid	20 days	Wed 3/20/24	Tue 4/16/24	11																																				
13	Construction	85 days	Wed 4/17/24	Tue 8/13/24	12																																				
14	Closeout	30 days	Wed 8/14/24	Tue 9/24/24	13																																				
15																																									
16	TLHS Track Resurfacing Project	473 days	Wed 1/25/23	Fri 11/15/24																																					
17	Design	200 days	Wed 1/25/23	Tue 10/31/23																																					
18	DSA Review	75 days	Wed 11/1/23	Tue 2/13/24	17																																				
19	Bid	20 days	Wed 2/14/24	Tue 3/12/24	18																																				
20	Construction	54 days	Wed 6/12/24	Sat 8/24/24																																					
21	Closeout	60 days	Mon 8/26/24	Fri 11/15/24	20																																				
22																																									
23	TLHS Tennis Court Resurfacing Project	118 days	Thu 6/1/23	Mon 11/13/23																																					
24	Design	28 days	Thu 6/1/23	Mon 7/10/23																																					
25	Bid	20 days	Tue 7/11/23	Mon 8/7/23	24																																				
26	Construction	6 wks	Tue 8/22/23	Mon 10/2/23																																					
27	Closeout	30 days	Tue 10/3/23	Mon 11/13/23	26																																				
28																																									
29	TLHS Track Snack Shack & Bathroom Project	376 days	Thu 6/1/23	Thu 11/7/24																																					
30	Design	84 days	Thu 6/1/23	Tue 9/26/23																																					
31	DSA Review	60 days	Wed 11/1/23	Tue 1/23/24	30																																				
32	Bid	20 days	Wed 1/24/24	Tue 2/20/24	31																																				
33	Construction	47 days	Wed 6/12/24	Thu 8/15/24																																					
34	Closeout	30 days	Fri 8/16/24	Thu 9/26/24	33																																				
35																																									
36	TLHS Woodshop Roof Project	160 days	Sat 4/1/23	Thu 11/9/23																																					
37	Construction	80 days	Fri 6/9/23	Thu 9/28/23																																					
38	Closeout	30 days	Fri 9/29/23	Thu 11/9/23	37																																				
39																																									
40	TLHS CTE Shade Structure Project	249 days	Wed 1/25/23	Tue 1/9/24																																					
41	Construction	85 days	Tue 6/20/23	Mon 10/16/23																																					
42	Closeout	30 days	Tue 10/17/23	Mon 11/27/23	41																																				
43																																									

SAN RAFAEL CITY SCHOOLS
BOND MEASURES B & C
Construction Schedules

ID	Task Name	Duration	Start	Finish	Predecessor																																																	
						Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
44	TLHS East Parking Lot Quad Project	208 days	Wed 1/25/23	Fri 11/10/23																																																		
45	Construction	80 days	Mon 6/12/23	Fri 9/29/23																																																		
46	Closout	30 days	Mon 10/2/23	Fri 11/10/23	45																																																	
47																																																						
48	TLHS Ceramics Studio Project	358 days	Wed 1/25/23	Fri 6/7/24																																																		
49	Construction	200 days	Mon 6/12/23	Fri 3/15/24																																																		
50	Closeout	60 days	Mon 3/18/24	Fri 6/7/24	49																																																	
51																																																						
52	TLHS Blackbox Theater Lighting Project	171 days	Wed 1/25/23	Wed 9/20/23																																																		
53	Procurement	68 days	Wed 1/25/23	Fri 4/28/23																																																		
54	Construction	10 days	Thu 8/10/23	Wed 8/23/23																																																		
55	Closeout	20 days	Thu 8/24/23	Wed 9/20/23	54																																																	
56																																																						
57	SRHS Aquatic Center	721 days	Wed 1/25/23	Wed 10/29/25																																																		
59	Design	254 days	Wed 1/25/23	Mon 1/15/24																																																		
60	DSA Review	120 days	Tue 1/16/24	Mon 7/1/24	59																																																	
61	Bid	22 days	Tue 7/2/24	Wed 7/31/24	60																																																	
62	Pre-Construction	210 days	Thu 8/24/23	Wed 6/12/24																																																		
63	Construction	15 mons	Thu 6/13/24	Wed 8/6/25	62																																																	
64	Closeout	60 days	Thu 8/7/25	Wed 10/29/25	63																																																	
65																																																						
66	SRHS Storm Drain Phase 1	191 days	Wed 1/25/23	Wed 10/18/23																																																		
67	Design	69 days	Wed 1/25/23	Mon 5/1/23																																																		
68	Bid	32 days	Tue 5/2/23	Wed 6/14/23	67																																																	
69	Construction	60 days	Thu 6/15/23	Wed 9/6/23	68																																																	
70	Closeout	30 days	Thu 9/7/23	Wed 10/18/23	69																																																	
71																																																						
72	SRHS Commons AV Project	433 days	Wed 1/25/23	Fri 9/20/24																																																		
73	Design	134 days	Wed 1/25/23	Mon 7/31/23																																																		
74	DSA Review	40 days	Tue 8/1/23	Mon 9/25/23	73																																																	
75	Bid	20 days	Tue 9/26/23	Mon 10/23/23	74																																																	
76	Construction	53 days	Wed 6/12/24	Fri 8/23/24																																																		
77	Closeout	20 days	Mon 8/26/24	Fri 9/20/24	76																																																	
78																																																						
79	SRHS Storm Drain Phase 2 Project	450 days	Wed 1/25/23	Tue 10/15/24																																																		
80	Design	199 days	Wed 1/25/23	Mon 10/30/23																																																		
81	Construction	80 days	Wed 6/12/24	Tue 10/1/24																																																		
82	Closeout	30 days	Wed 10/2/24	Tue 11/12/24	81																																																	
83																																																						
84	SRHS Campus Decorative Fencing Project	443 days	Wed 1/25/23	Fri 10/4/24																																																		
85	Design	211 days	Wed 1/25/23	Wed 11/15/23																																																		
86	DSA Review	50 days	Thu 11/16/23	Wed 1/24/24	85																																																	
87	Bid	20 days	Thu 1/25/24	Wed 2/21/24	86																																																	
88	Construction	53 days	Wed 6/12/24	Fri 8/23/24																																																		
89	Closeout	30 days	Mon 8/26/24	Fri 10/4/24	88																																																	
90																																																						

SAN RAFAEL CITY SCHOOLS BOND MEASURES B & C Construction Schedules

ID	Task Name	Duration	Start	Finish	Predecessor	Qtr 1, 2023												Qtr 2, 2023				Qtr 3, 2023				Qtr 4, 2023				Qtr 1, 2024				Qtr 2, 2024				Qtr 3, 2024				Qtr 4, 2024				Qtr 1, 2025				Qtr 2, 2025				Qtr 3, 2025				Qtr 4, 2025			
						Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec							
91	SRHS Campus Fire Alarm Project	470 days	Wed 1/25/23	Tue 11/12/24																																																									
92	Design	109 days	Wed 1/25/23	Mon 6/26/23																																																									
93	DSA Review	60 days	Tue 6/27/23	Mon 9/18/23	92																																																								
94	Bid	30 days	Tue 9/19/23	Mon 10/30/23	93																																																								
95	Construction	80 days	Wed 6/12/24	Tue 10/1/24																																																									
96	Closeout	30 days	Wed 10/2/24	Tue 11/12/24	95																																																								
97																																																													
98	SRCS Solar Project (7 Sites)	510 days	Wed 1/25/23	Tue 1/7/25																																																									
99	Design	130 days	Thu 7/20/23	Wed 1/17/24																																																									
100	DSA Review	60 days	Thu 1/18/24	Wed 4/10/24	99																																																								
101	Construction	150 days	Wed 5/1/24	Tue 11/26/24																																																									
102	Closeout	60 days	Wed 11/27/24	Tue 2/18/25	101																																																								
103																																																													
104	SRHS Portable Relocation Project	443 days	Wed 1/25/23	Fri 10/4/24																																																									
105	Design	60 days	Tue 8/15/23	Mon 11/6/23																																																									
106	DSA Review	60 days	Tue 11/7/23	Mon 1/29/24	105																																																								
107	Bid	30 days	Tue 1/30/24	Mon 3/11/24	106																																																								
108	Construction	53 days	Wed 6/12/24	Fri 8/23/24																																																									
109	Closeout	30 days	Mon 8/26/24	Fri 10/4/24	108																																																								
110	<New Task>																																																												

SAN RAFAEL CITY SCHOOLS

BOND MEASURES B & C

Construction Schedules

ID	Task Name	Duration	Start	Finish	Predecessor	Timeline																																															
						Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec											
111																																																					
112	Coleman TK	637 days	Wed 1/25/23	Thu 7/3/25																																																	
113	Design	160 days	Wed 1/25/23	Tue 9/5/23																																																	
114	DSA Review	120 days	Wed 9/6/23	Tue 2/20/24	113																																																
115	Bid	40 days	Mon 5/13/24	Fri 7/5/24																																																	
116	Construction	200 days	Mon 7/8/24	Fri 4/11/25	115																																																
117	Closeout	60 days	Mon 4/14/25	Fri 7/4/25	116																																																
118																																																					
119	Glenwood TK	637 days	Wed 1/25/23	Thu 7/3/25																																																	
120	Design	160 days	Wed 1/25/23	Tue 9/5/23																																																	
121	DSA Review	120 days	Wed 9/6/23	Tue 2/20/24	120																																																
122	Bid	40 days	Mon 5/13/24	Fri 7/5/24																																																	
123	Construction	200 days	Mon 7/8/24	Fri 4/11/25	122																																																
124	Closeout	60 days	Mon 4/14/25	Fri 7/4/25	123																																																
125																																																					
126	Sun Valley TK	637 days	Wed 1/25/23	Thu 7/3/25																																																	
127	Design	160 days	Wed 1/25/23	Tue 9/5/23																																																	
128	DSA Review	120 days	Wed 9/6/23	Tue 2/20/24	127																																																
129	Bid	40 days	Mon 5/13/24	Fri 7/5/24																																																	
130	Construction	200 days	Mon 7/8/24	Fri 4/11/25	129																																																
131	Closeout	60 days	Mon 4/14/25	Fri 7/4/25	130																																																
132																																																					
133	Venetia Valley TK	637 days	Wed 1/25/23	Thu 7/3/25																																																	
134	Design	160 days	Wed 1/25/23	Tue 9/5/23																																																	
135	DSA Review	120 days	Wed 9/6/23	Tue 2/20/24	134																																																
136	Bid	40 days	Mon 5/13/24	Fri 7/5/24																																																	
137	Construction	200 days	Mon 7/8/24	Fri 4/11/25	136																																																
138	Closeout	60 days	Mon 4/14/25	Fri 7/4/25	137																																																
139																																																					
140	Davidson MPR	720 days	Wed 1/25/23	Tue 10/28/25																																																	
141	Design	200 days	Wed 1/25/23	Tue 10/31/23																																																	
142	DSA Review	120 days	Wed 11/1/23	Tue 4/16/24	141																																																
143	Bid	40 days	Wed 4/17/24	Tue 6/11/24	142																																																
144	Construction	300 days	Wed 6/12/24	Tue 8/5/25	143																																																
145	Closeout	60 days	Wed 8/6/25	Tue 10/28/25	144																																																
146																																																					
147																																																					
148																																																					
149																																																					
150																																																					
151																																																					
152																																																					
153																																																					
154																																																					
155																																																					
156																																																					