

Activity Name	Original Duration	Start	Finish	2021										
				Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
<b>San Rafael City Schools Capital Facilities Program Schedule 03/17/21</b>														
<b>Measure A Bond Facilities Program</b>														
<b>Davidson Middle School</b>														
<b>New STEM Classroom Building</b>														
Design	454.00	04-01-17 A	06-29-18 A											
DSA Approval	0.00		06-24-18 A											
LLB/Bid Period	39.00	06-25-18 A	08-03-18 A											
Board Award	0.00		08-27-18 A											
NTP	0.00	09-04-18 A												
Construction	447.00	09-10-18 A	12-20-19 A											
Move-In	29.00	12-09-19 A	01-06-20 A											
Closeout	102.00	12-21-19 A	03-31-20 A											
Portables Removal	122.00	12-15-20 A	04-15-21											
<b>Davidson HVAC Upgrades</b>														
Conceptual Design	30.00	09-11-20 A	10-10-20 A											
Construction Documents	60.00	10-12-20 A	01-01-21 A											
DSA Review and Approval	47.00	03-12-21 A	05-17-21											
LLB RFP Period	15.00	03-19-21*	04-08-21											
Board Award	0.00		04-08-21											
NTP	0.00	04-09-21												
Preconstruction Services	30.00	04-09-21	05-20-21											
Sub Bid GMP	23.00	04-20-21	05-20-21											
Board Award GMP	0.00		05-20-21											
Construction	91.00	05-21-21*	09-24-21											
Closeout	30.00	09-27-21	11-05-21											
<b>Bahia Vista School</b>														
<b>Bahia Vista HVAC Upgrades</b>														
Conceptual Design	30.00	09-11-20 A	10-10-20 A											
Construction Documents	60.00	10-12-20 A	01-01-21 A											
DSA Review and Approval	60.00	01-19-21 A	04-12-21											
LLB RFP Period	15.00	03-19-21*	04-08-21											
Board Award	0.00		04-12-21											
NTP	0.00	04-13-21												
Preconstruction Services	30.00	04-13-21	05-24-21											
Sub Bid GMP	14.00	04-20-21	05-07-21											
Board Award GMP	0.00		05-11-21*											
Construction	91.00	05-12-21	09-15-21											
Closeout	30.00	09-16-21	10-27-21											
<b>Venetia Valley K-8 School</b>														
<b>Transitional Housing</b>														
Design	98.00	01-22-18 A	04-30-18 A											
DSA Approval	0.00		05-01-18 A											
Board Award	0.00		06-18-18 A											
NTP	0.00	06-19-18 A												
Construction	72.00	06-19-18 A	08-30-18 A											
<b>2 Story Classroom Building and MPR</b>														
Design	358.00	01-08-17 A	01-01-18 A											
DSA Approval	98.00	04-10-18 A	07-17-18 A											
Board Award	0.00		09-17-18 A											
NTP	0.00	09-20-18 A												
Construction	773.00	09-21-18 A	10-29-20 A											
Portables Removal & Field Repair	120.00	10-29-20 A	02-25-21 A											
Move-In	39.00	10-29-20 A	12-06-20 A											
Closeout	109.00	10-29-20 A	02-14-21 A											
<b>Parking Drop Off + Frontage Improvements</b>														
Design	76.00	05-01-20 A	07-15-20 A											
DSA and County Review	30.00	07-16-20 A	08-14-20 A											
Construction	50.00	08-15-20 A	10-03-20 A											
<b>New Soccer Field</b>														
Engineering & Design	90.00	11-16-20 A	04-01-21											
DSA Updated Review	30.00	04-02-21	05-14-21											
Bid Period	15.00	05-17-21	06-07-21											
Board Award	0.00		06-14-21*											
Construction	60.00	06-15-21	09-08-21											
<b>Glenwood MPR</b>														
Design	27.00	03-06-17 A	11-06-17 A											
DSA Review	118.00	11-07-17 A	03-05-18 A											
DSA Approval	0.00		03-06-18 A											
Bid and Award	38.00	04-02-18 A	05-10-18 A											
Board Award	0.00		05-14-18 A											
NTP	0.00	05-22-18 A												
Construction	340.00	06-14-18 A	05-20-19 A											
Move-In	30.00	05-22-19 A	06-20-19 A											
Closeout	51.00	05-01-19 A	06-20-19 A											
<b>Laurel Dell</b>														
Design - Increment 1 thru 2	472.00	03-14-17 A	06-29-18 A											
DSA Review	182.00	04-02-18 A	10-01-18 A											
DSA Approval Increment 1	0.00		07-24-18 A											
DSA Approval Increment 2	0.00		10-01-18 A											
LLB/Bid Period Increment 1 & 2	188.00	07-24-18 A	01-28-19 A											
Board Award Increment 1	0.00		10-09-18 A											
Board Award Increment 2	0.00		01-28-19 A											
Construction	406.00	10-10-18 A	01-06-20 A											
Move-In	29.00	12-09-19 A	01-06-20 A											
Closeout	100.00	12-09-19 A	09-11-20 A											
<b>San Pedro</b>														
Design - Increment 1 thru 3	693.00	12-07-16 A	10-31-18 A											
DSA Review	377.00	03-01-18 A	03-13-19 A											
DSA Approval Increment 1	0.00		06-21-18 A											
Board Award Increment 1	0.00		07-23-18 A											
DSA Approval Increment 2	0.00		08-23-18 A											
Board Award Increment 2	0.00		09-19-18 A											
DSA Approval Increment 3	0.00		03-13-19 A											
Board Award Increment 3	0.00		05-23-19 A											
Construction - Inc 1, Inc 2, & Inc 3	496.00	07-23-18 A	01-08-20 A											
Move-In A Building	7.00	12-02-19 A	12-08-19 A											
Closeout	98.00	12-09-19 A	03-15-20 A											

