

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

**PROJECT STATUS REPORT**  
**Sun Valley Elementary School TK Increment 1 and 2**  
**January 10, 2025**

**PROJECT DESCRIPTION**  
 Construction of a new 4,160 sf transitional kindergarten (TK) Building with three classrooms each with a double occupancy restroom. The project also includes TK play yard, 2 new lunch shade structures, relocation of an existing play structure and associated site work. Also included are accessibility upgrades to the existing parking lot and new fire access to the entire campus.

**PROJECT CONTACTS**  
 SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: JL Construction  
 Contact: Nick Marshall  
 Phone: 707-836-5702  
 Email: nickm@jlcbuild.com

**PROJECTED SCHEDULE**  
 Construction Start: May 17, 2024  
 Completion: May 2025

**PROJECT UPDATE**  
 At the back retaining wall the rain has slowed the process. The excess mud and water is being pumped out to continue with placing of the retaining wall. Inside the building the drywall has been installed, taped and finished, insulation is installed above the ceiling and ducting is installed and is wrapped. Painting, t-bar ceiling and dropping of the ceilings tiles will occur next.

