

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Sun Valley Elementary School TK Increment 1 and 2
January 17, 2025

PROJECT DESCRIPTION
 Construction of a new 4,160 sf transitional kindergarten (TK) Building with three classrooms each with a double occupancy restroom. The project also includes TK play yard, 2 new lunch shade structures, relocation of an existing play structure and associated site work. Also included are accessibility upgrades to the existing parking lot and new fire access to the entire campus.

PROJECT CONTACTS
 SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: nickm@jlcbuild.com

PROJECTED SCHEDULE
 Construction Start: May 17, 2024
 Completion: May 2025

PROJECT UPDATE
 The back retaining wall second half has been formed and will be placed soon. The bio retention is being formed as well and the first pour will occur soon. The exterior plaster is complete and the building painting is underway. Inside the building the drywall has been installed and taped and painting has started.

