

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Venetia Valley Elementary School TK Increment 1 and 2
January 31, 2025

PROJECT DESCRIPTION
 Construction of a new 2,880 sf transitional kindergarten (TK) Building with two classrooms, each with a double occupancy restroom. The project also includes TK play area, game striping and associated site work, landscaping and bio retention areas as well as 2 new lunch shade structures. Also included is a drive aisle at the front of the campus and a Middle School Quad area.

PROJECT CONTACTS
 SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: nickm@jlcbuild.com

PROJECTED SCHEDULE
 Construction Start: June 17, 2024
 Completion: May 2025

PROJECT UPDATE
 The play structure footings are being dug and concrete will be placed soon. The exterior ramp is being laid out in preparation for forming. Meanwhile, inside the building the ceramic tile is complete in the bathrooms and plumbing fixture installation has started. Lighting is installed and soon building power will be connected.

