

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Sun Valley Elementary School TK Increment 1 and 2
October 11, 2024

PROJECT DESCRIPTION

Construction of a new 4,160 sf transitional kindergarten (TK) Building with three classrooms each with a double occupancy restroom. Project also includes TK play yard, 2 new lunch shade structures, relocation of an existing play structure and associated site work. Also included are accessibility upgrades to the existing parking lot and new fire access to the entire campus.

PROJECT CONTACTS

SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: nickm@jlcbuild.com

PROJECTED SCHEDULE

Construction Start: May 17, 2024
 Completion: May 2025

PROJECT UPDATE

The contractor hit a major milestone with the placing of the TK Building slab. The building slab forms are currently being stripped. Starting 10/14 there will be a crane on site unloading the steel building and erection will be underway.

