

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

## PROJECT STATUS REPORT

**Venetia Valley Elementary School TK Increment 1 and 2**  
**October 11, 2024**

## PROJECT DESCRIPTION

Construction of a new 2,880 sf transitional kindergarten (TK) Building with two classrooms, each with a double occupancy restroom. Project also includes TK play area, game striping and associated site work, landscaping and bio retention areas as well as 2 new lunch shade structures. Also included is a drive aisle at the front of the campus and a Middle School Quad area.

## PROJECT CONTACTS

SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: JL Construction  
 Contact: Nick Marshall  
 Phone: 707-836-5702  
 Email: nickm@jlcbuild.com

## PROJECTED SCHEDULE

Construction Start: June 17, 2024  
 Completion: May 2025

## PROJECT UPDATE

The TK Building interior walls are framed and the mechanical, electrical and plumbing subcontractors are roughing in. The building exterior densglass sheathing has also been installed. At the middle school quad the project is near completion as the contractor is finalizing the punch list items and preparing for the ribbon cutting ceremony! Next week middle school students will begin enjoying their beautiful new quad.

