

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Coleman Elementary School
 October 18, 2024

PROJECT DESCRIPTION
 The project consists of the construction of a modular TK Classroom Building with 2 classrooms, a restroom and teacher prep area. Also included is a modular ELOC building and a covered walkway. The project includes construction of a shade canopy, a TK Play Yard and an AC paved area with basketball courts, ball wall and associated striping. Also included are accessibility upgrades and associated path of travel and exterior hardscape and landscaping.

PROJECT CONTACTS
 SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: NickM@jlcbuild.com

PROJECTED SCHEDULE
 Construction Start: 7/15/24
 Completion: 3/15/25

PROJECT UPDATE
 The building foundations are underway. The footings have been dug, rebar installed and concrete placement is occurring today for both the ELOC building and the TK building. Next week the foundation slab will be placed at both buildings.



