

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

**PROJECT STATUS REPORT**

**Venetia Valley Elementary School TK Increment 1 and 2**  
**November 1, 2024**

**PROJECT DESCRIPTION**

Construction of a new 2,880 sf transitional kindergarten (TK) Building with two classrooms, each with a double occupancy restroom. Project also includes TK play area, game striping and associated site work, landscaping and bio retention areas as well as 2 new lunch shade structures. Also included is a drive aisle at the front of the campus and a Middle School Quad area.

**PROJECT CONTACTS**

SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: JL Construction  
 Contact: Nick Marshall  
 Phone: 707-836-5702  
 Email: nickm@jlcbuild.com

**PROJECTED SCHEDULE**

Construction Start: June 17, 2024  
 Completion: May 2025

**PROJECT UPDATE**

Interior wall framing and rough in is complete. The walls have been insulated and drywall is being hung. Meanwhile on the exterior of the building the lathing and roofing are underway. At the Middle School Quad the contractor has installed some perimeter ropes to protect the newly installed plants while they are established.

