

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Coleman Elementary School
 November 15, 2024

PROJECT DESCRIPTION
 The project consists of the construction of a modular TK Classroom Building with 2 classrooms, a restroom and teacher prep area. Also included is a modular ELOC building and a covered walkway. The project includes construction of a shade canopy, a TK Play Yard and an AC paved area with basketball courts, ball wall and associated striping. Also included are accessibility upgrades and associated path of travel and exterior hardscape and landscaping.

PROJECT CONTACTS
 SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: NickM@jlcbuild.com

PROJECTED SCHEDULE
 Construction Start: 7/15/24
 Completion: 3/15/25

PROJECT UPDATE
 The exterior sheathing is installed on the ELOC building and underway on the TK building. After sheathing the plaster finish installation will begin. At the same time interior wall framing is occurring which will be followed by MEP rough-in.

