

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

**PROJECT STATUS REPORT**  
**Coleman Elementary School**  
 November 8, 2024

**PROJECT DESCRIPTION**  
 The project consists of the construction of a modular TK Classroom Building with 2 classrooms, a restroom and teacher prep area. Also included is a modular ELOC building and a covered walkway. The project includes construction of a shade canopy, a TK Play Yard and an AC paved area with basketball courts, ball wall and associated striping. Also included are accessibility upgrades and associated path of travel and exterior hardscape and landscaping.

**PROJECT CONTACTS**  
 SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCOnline.com  
 Phone: 415-259-9583  
 Contractor: JL Construction  
 Contact: Nick Marshall  
 Phone: 707-836-5702  
 Email: NickM@jlcbuild.com

**PROJECTED SCHEDULE**  
 Construction Start: 7/15/24  
 Completion: 3/15/25

**PROJECT UPDATE**  
 The Buildings are starting to take shape. The exterior walls for both the TK and ELOC buildings are being framed. After exterior walls are framed the interior wall framing will occur, followed by MEP rough-in. Meanwhile, the sanitary sewer relocation layout is occurring in the field.

