

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Venetia Valley Elementary School TK Increment 1 and 2
November 8, 2024

PROJECT DESCRIPTION

Construction of a new 2,880 sf transitional kindergarten (TK) Building with two classrooms, each with a double occupancy restroom. Project also includes TK play area, game striping and associated site work, landscaping and bio retention areas as well as 2 new lunch shade structures. Also included is a drive aisle at the front of the campus and a Middle School Quad area.

PROJECT CONTACTS

SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: nickm@jlcbuild.com

PROJECTED SCHEDULE

Construction Start: June 17, 2024
 Completion: May 2025

PROJECT UPDATE

The TK Building exterior shell plaster finish is underway. Paper, lath and scratch coat are in place. Next week the finish coat will begin. Inside the building the walls are being taped and finished followed by paint. Meanwhile the shade structure posts have been erected and playground layout is occurring.

