

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

**PROJECT STATUS REPORT**

**Venetia Valley Elementary School TK Increment 1 and 2**  
**December 13, 2024**

**PROJECT DESCRIPTION**

Construction of a new 2,880 sf transitional kindergarten (TK) Building with two classrooms, each with a double occupancy restroom. Project also includes TK play area, game striping and associated site work, landscaping and bio retention areas as well as 2 new lunch shade structures. Also included is a drive aisle at the front of the campus and a Middle School Quad area.

**PROJECT CONTACTS**

SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: JL Construction  
 Contact: Nick Marshall  
 Phone: 707-836-5702  
 Email: nickm@jlcbuild.com

**PROJECTED SCHEDULE**

Construction Start: June 17, 2024  
 Completion: May 2025

**PROJECT UPDATE**

Inside the building the MEP rough-in above ceiling is complete. Insulation, duct wrap, ceiling grid and ceiling hard lids have all been installed. Next the light fixtures will be installed. On the building exterior the finish coat of plaster has been installed, which will be followed by paint. The TK play areas grading is occurring as well to begin the play area.

