

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

### PROJECT STATUS REPORT

**Sun Valley Elementary School TK Increment 1 and 2**  
**December 20, 2024**

### PROJECT DESCRIPTION

Construction of a new 4,160 sf transitional kindergarten (TK) Building with three classrooms each with a double occupancy restroom. The project also includes TK play yard, 2 new lunch shade structures, relocation of an existing play structure and associated site work. Also included are accessibility upgrades to the existing parking lot and new fire access to the entire campus.

### PROJECT CONTACTS

SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: JL Construction  
 Contact: Nick Marshall  
 Phone: 707-836-5702  
 Email: nickm@jlcbuild.com

### PROJECTED SCHEDULE

Construction Start: May 17, 2024  
 Completion: May 2025

### PROJECT UPDATE

At the back of the campus, half of the retaining wall has been placed and is being stripped. The second half will be placed soon. The second bio swale has been excavated and forming will begin soon. At the building the hardy board has been installed at the base of the building and the lath and plaster has begun. Meanwhile inside the building the insulation is installed, ducts are wrapped and drywall is underway.

