

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

**PROJECT STATUS REPORT**

**Venetia Valley Elementary School TK Increment 1 and 2**  
**December 20, 2024**

**PROJECT DESCRIPTION**

Construction of a new 2,880 sf transitional kindergarten (TK) Building with two classrooms, each with a double occupancy restroom. The project also includes TK play area, game striping and associated site work, landscaping and bio retention areas as well as 2 new lunch shade structures. Also included is a drive aisle at the front of the campus and a Middle School Quad area.

**PROJECT CONTACTS**

SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: JL Construction  
 Contact: Nick Marshall  
 Phone: 707-836-5702  
 Email: nickm@jlcbuild.com

**PROJECTED SCHEDULE**

Construction Start: June 17, 2024  
 Completion: May 2025

**PROJECT UPDATE**

Inside the building the drywall has been taped and the marker and tack board top rail is installed. Next paint will occur throughout the building followed by installation of casework. The ceiling grids and insulation are installed and light fixtures will be installed next. At the exterior of the building the plaster is complete and the TK shade structure has been installed.

