

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

### PROJECT STATUS REPORT

**Venetia Valley Elementary School TK Increment 1 and 2**  
**December 6, 2024**

### PROJECT DESCRIPTION

Construction of a new 2,880 sf transitional kindergarten (TK) Building with two classrooms, each with a double occupancy restroom. Project also includes TK play area, game striping and associated site work, landscaping and bio retention areas as well as 2 new lunch shade structures. Also included is a drive aisle at the front of the campus and a Middle School Quad area.

### PROJECT CONTACTS

SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: JL Construction  
 Contact: Nick Marshall  
 Phone: 707-836-5702  
 Email: nickm@jlcbuild.com

### PROJECTED SCHEDULE

Construction Start: June 17, 2024  
 Completion: May 2025

### PROJECT UPDATE

The fire hydrant line is being relocated. The cantilevered sun shade is partially installed. The building plaster finish coat has been installed which will be followed by exterior paint. Inside the building the walls have been taped and textured, the insulation has been installed and ceiling grid is in. Next interior painting will begin.

