

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Coleman Elementary School

February 14, 2025

PROJECT DESCRIPTION

The project consists of the construction of a modular TK Classroom Building with 2 classrooms, a restroom and teacher prep area. Also included is a modular ELOC building and a covered walkway. The project includes construction of a shade canopy, a TK Play Yard and an AC paved area with basketball courts, ball wall and associated striping. Also included are accessibility upgrades and associated path of travel and exterior hardscape and landscaping.

PROJECT CONTACTS

SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: NickM@jlcbuild.com

PROJECTED SCHEDULE

Construction Start: 7/15/24
 Completion: 5/15/25

PROJECT UPDATE

The contractor made more progress on the site work between rain. The telephone pole that was on the campus has been removed. The retaining wall and bio retention footing is placed and wall forming is near complete on both elements. Inside the building the casework has just arrived and installation is underway.

