

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

## PROJECT STATUS REPORT

### Coleman Elementary School

February 28, 2025

## PROJECT DESCRIPTION

The project consists of the construction of a modular TK Classroom Building with 2 classrooms, a restroom and teacher prep area. Also included is a modular ELOC building and a covered walkway. The project includes construction of a shade canopy, a TK Play Yard and an AC paved area with basketball courts, ball wall and associated striping. Also included are accessibility upgrades and associated path of travel and exterior hardscape and landscaping.

## PROJECT CONTACTS

SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: JL Construction  
 Contact: Nick Marshall  
 Phone: 707-836-5702  
 Email: NickM@jlcbuild.com

## PROJECTED SCHEDULE

Construction Start: 7/15/24  
 Completion: 5/15/25

## PROJECT UPDATE

The exterior work is progressing and soon the site concrete walls, wall footings and retaining walls will be placed. Also, the storm drain and downspouts are installed. Inside the building the countertops and backsplashes are installed at the casework! The IDF cabinet is also installed and wiring is occurring.

