

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Venetia Valley Elementary School TK Increment 1 and 2
February 28, 2025

PROJECT DESCRIPTION

Construction of a new 2,880 sf transitional kindergarten (TK) Building with two classrooms, each with a double occupancy restroom. The project also includes TK play area, game striping and associated site work, landscaping and bio retention areas as well as 2 new lunch shade structures. Also included is a drive aisle at the front of the campus and a Middle School Quad area.

PROJECT CONTACTS

SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: nickm@jlcbuild.com

PROJECTED SCHEDULE

Construction Start: June 17, 2024
 Completion: May 2025

PROJECT UPDATE

We are seeing lots of exterior progress! Curbs are formed and will be placed today in the TK play area, along the fire lane, at the bio retention area and along the exterior ramp! Next week the patio eating area will be placed under the shade structure.

