

## Glenwood Elementary School



### PROJECT STATUS REPORT

Date: December 19, 2018

DSA App # 01-117480

Status: Construction

#### Project Context

The new multipurpose room (MPR) will be large enough to accommodate an all-school assembly. The MPR will enhance the opportunity for both school and community events to be held in a modern facility.

#### Project Scope

Provide new MPR and exterior basketball court.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements  
Phone: 415/492-3285 (desk) 415/897-9063 (cell)  
Project Manager: William Gong  
Email: [wgong@ccorpusa.com](mailto:wgong@ccorpusa.com)  
Phone: 415/470-4256  
Contractor: EF Brett  
Superintendent: Manny Urteaga  
Phone: 925/900-8361  
Email: [mannyu@efbrett.com](mailto:mannyu@efbrett.com)  
Architect: Harley Ellis Devereaux

#### Schedule

DSA	02/2018
Bid	05/2018
Construction	06/2018
Completion	05/2019
Move-in	06/2019
Close-out	06/2019

Planning	Design	Construction	Closeout
		★	

#### Board Items

None

#### Project Budget

Please request from SRCS.

#### Safety

No safety issues encountered thus far. Temp fencing with signage are placed around the work area and maintained.

#### Disruptions

None

#### Most Recent Completed Tasks

Roof Sheathing complete. Electrical rough-in is on-going.

#### Next Step

Excavate and install underground fire supply line inside construction fence. Tyvek waterproof building wrap installation around building. Elastomeric window installation.

#### Issues

None

