

Glenwood Elementary School



PROJECT STATUS REPORT

Date: January 10, 2019

DSA App # 01-117480

Status: Construction

Project Context

The new multipurpose room (MPR) will be large enough to accommodate an all-school assembly. The MPR will enhance the opportunity for both school and community events to be held in a modern facility.

Project Scope

Provide new MPR and exterior basketball court.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements
Phone: 415/492-3285 (desk) 415/897-9063 (cell)
Project Manager: William Gong
Email: wgong@ccorpusa.com
Phone: 415/470-4256
Contractor: EF Brett
Superintendent: Manny Urteaga
Phone: 925/900-8361
Email: mannyu@efbrett.com
Architect: Harley Ellis Devereaux

Schedule

DSA	02/2018
Bid	05/2018
Construction	06/2018
Completion	05/2019
Move-in	06/2019
Close-out	06/2019

Planning	Design	Construction	Closeout
		★	

Board Items

None

Project Budget

Please request from SRCS.

Safety

No safety issues encountered thus far. Temp fencing with signage are placed around the work area and maintained.

Disruptions

None

Most Recent Completed Tasks

Electrical rough-in is on-going
Installation of fire line through the parking lot

Next Step

Exterior skin
Insulation of ceiling

Issues

None

