

Glenwood Elementary School



PROJECT STATUS REPORT

Date: April 24, 2019

DSA App # 01-117480

Status: Construction

Project Context

The new multipurpose room (MPR) will be large enough to accommodate an all-school assembly. The MPR will enhance the opportunity for both school and community events to be held in a modern, state of the art facility.

Project Scope

Provide new MPR and exterior basketball court.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements
Phone: 415/492-3285 (desk) 415/897-9063 (cell)
Project Manager: William Gong
Email: wgong@ccorpusa.com
Phone: 415/470-4256
Contractor: EF Brett
Superintendent: Bill Walls
Phone: 925-858-5679
Email: billw@efbrett.com
Architect: Harley Ellis Devereaux

Schedule

DSA 02/2018
Bid 05/2018
Construction 06/2018
Completion 05/2019
Move-in 06/2019
Close-out 06/2019

Board Items

Planning	Design	Construction	Closeout
		★	

Project Budget

Please request from SRCS.

Safety

No safety issues encountered thus far. Temp fencing with signage are placed around the work area and maintained.

Disruptions

None

Most Recent Completed Tasks

Outdoor basketball installed.
Site concrete 75% complete

Next Step

Gym flooring to begin

Issues

