

Glenwood Elementary School



PROJECT STATUS REPORT

Date: May 29, 2019

DSA App # 01-117480

Status: Construction

Project Context

The new multipurpose room (MPR) will be large enough to accommodate an all-school assembly. The MPR will enhance the opportunity for both school and community events to be held in a modern, state of the art facility.


Project Scope

Provide new MPR and exterior basketball court.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements
Phone: 415/492-3285 (desk) 415/897-9063 (cell)
Project Manager: William Gong
Email: wgong@ccorpusa.com
Phone: 415/470-4256
Contractor: EF Brett
Superintendent: Bill Walls
Phone: 925-858-5679
Email: billw@efbrett.com
Architect: Harley Ellis Devereaux

Schedule

DSA	02/2018
Bid	05/2018
Construction	06/2018
Completion	05/2019
Move-in	06/2019
Close-out	06/2019



Board Items

Project Budget

Please see Monthly Reports on the SRCS Bond Program website.

Safety

No safety issues encountered thus far. Temp fencing with signage are placed around the work area and maintained.

Disruptions

None

Most Recent Completed Tasks

Installation of curtain

In Progress*/Next Steps

Punchlist *
WAP installation
Hand rail at ramp
Substantial Completion

