

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Davidson MS – MPR, Field, & Quad Project INC #1
September 6, 2024

PROJECT DESCRIPTION

This scope of work includes demolishing the existing portable restroom building & associated ramps, stairs and drinking fountain. Site demo. consists of removal of existing utility pipes, vegetation, site furnishings, fencing/gates, asphalt, concrete & surface improvements or features to facilitate the proposed improvements. Site work includes rough grading, removal & capping of underground utilities, installing underground utilities, installation of new flatwork and site improvements.

PROJECT CONTACTS

SRCS Project Manager: Tunde Olayomi
 Email: Tunde.olayomi@cumming-group.com
 Phone: 415-961-1559
 Contractor: Alten Construction
 Contact: Luke O'Neill
 Phone: 415-577-2610
 Email: Loneill@altenconstruction.com

PROJECTED SCHEDULE

Construction Start: June 17, 2024
 Completion: End of September 2024 (*INC 1*)

PROJECT UPDATE

This week **(09/02-09/06)**

- 1) The flat work and asphalt demo work continues this week inside of the construction fence line.
- 2) New Storm Drains: Installation is completed
- 3) Rough grading is on-going with large equipment this week
- 4) PG&E gas meter chain-link fencing has been installed at the front of campus

IMAGES

Rough grading work on-going w/
heavy equipment



PG&E gas meter chain-link fence
enclosure

