

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

### PROJECT STATUS REPORT

**Davidson MS – MPR, Field, & Quad Project INC #1**  
**September 20, 2024**

### PROJECT DESCRIPTION

This scope of work includes demolishing the existing portable restroom building & associated ramps, stairs and drinking fountain. Site demo. consists of removal of existing utility pipes, vegetation, site furnishings, fencing/gates, asphalt, concrete & surface improvements or features to facilitate the proposed improvements. Site work includes rough grading, removal & capping of underground utilities, installing underground utilities, installation of new flatwork and site improvements.

### PROJECT CONTACTS

SRCS Project Manager: Tunde Olayomi  
 Email: Tunde.olayomi@cumming-group.com  
 Phone: 415-961-1559  
 Contractor: Alten Construction  
 Contact: Luke O'Neill  
 Phone: 415-577-2610  
 Email: Loneill@altenconstruction.com

### PROJECTED SCHEDULE

Construction Start: June 17, 2024  
 Completion: End of September 2024 (INC 1)

### PROJECT UPDATE

This week (09/16-09/20)

- 1) PG&E passed the gate gas meter enclosure inspection onsite 09/13. The District will can now coordinate with PG&E to schedule permanent services to be restored Concrete pour of the trench kickers was completed on 09/11
- 2) Underground Fire Water piping installation and testing will be completed by 09/16
- 3) Underground Domestic Water piping installation and testing will be completed by 09/16
- 4) The tie in of the new and existing Fire Water/ Domestic Water lines will be completed by 09/18
- 5) Pot holing for the Sanitary Sewer Line rerouting is scheduled for end of week

### IMAGES

Trench plate covers & danger tape installed for safety over UG water line tie ins



Flat-work & Grading equipment on-site prepped to continue remaining underground work

