

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Davidson MS – MPR, Field, & Quad Project INC #1
October 18, 2024

PROJECT DESCRIPTION

This scope of work includes demolishing the existing portable restroom building & associated ramps, stairs and drinking fountain. Site demo. consists of removal of existing utility pipes, vegetation, site furnishings, fencing/gates, asphalt, concrete & surface improvements or features to facilitate the proposed improvements. Site work includes rough grading, removal & capping of underground utilities, installing underground utilities, installation of new flatwork and site improvements.

PROJECT CONTACTS

SRCS Project Manager: Tunde Olayomi
 Email: Tunde.olayomi@cumming-group.com
 Phone: 415-961-1559
 Contractor: Alten Construction
 Contact: Luke O'Neill
 Phone: 415-577-2610
 Email: Loneill@altenconstruction.com

PROJECTED SCHEDULE

Construction Start: June 17, 2024
 Completion: Mid November 2024 (INC 1)

PROJECT UPDATE

This week (10/14-10/18)

- 1) PG&E has received the houseline inspection and will be scheduling the final gas meter installation onsite next week
- 2) The MMWD application has been submitted to begin the process for the fire water system backflow preventer scope
- 3) The Alten team hosted two Bid Walks for the INC 2 MPR project this week of Wednesday 10/16/24 and Friday 10/18/24.

IMAGES

INC 2 sub-contractor bid walk - 10/18/24



Site surevey and staking for the SS line

