

Tim Ryan, Senior Director of Strategic Facility Planning
tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Davidson MS – MPR, Field, & Quad Project INC #1
October 25, 2024

PROJECT DESCRIPTION

This scope of work includes demolishing the existing portable restroom building & associated ramps, stairs and drinking fountain. Site demo. consists of removal of existing utility pipes, vegetation, site furnishings, fencing/gates, asphalt, concrete & surface improvements or features to facilitate the proposed improvements. Site work includes rough grading, removal & capping of underground utilities, installing underground utilities, installation of new flatwork and site improvements.

PROJECT CONTACTS

SRCS Project Manager: Tunde Olayomi
Email: Tunde.olayomi@cumming-group.com
Phone: 415-961-1559
Contractor: Alten Construction
Contact: Luke O'Neill
Phone: 415-577-2610
Email: Loneill@altenconstruction.com

PROJECTED SCHEDULE

Construction Start: June 17, 2024
Completion: Mid November 2024 (INC 1)

PROJECT UPDATE

This week (10/21-10/25)

- 1) Trenching vendor PDB was onsite this week to backfill their PG&E work. The backfill and compaction was inspected on Wednesday 10/23.
- 2) PG&E will be scheduling a date for the final gas meter installation.
- 3) The MMWD payment for the fire water system backflow preventer scope was submitted on 10/25. Awaiting receive confirmation from the department.
- 4) The contractor has submitted PCOs to start the lime treatment and winterization process onsite prior to the rain season.

IMAGES

Tentative layout plan of MPR site lime-treatment winterization prior to wet season

