

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

## PROJECT STATUS REPORT

**Davidson MS – MPR, Field, & Quad Project INC #1**  
**November 1, 2024**

## PROJECT DESCRIPTION

This scope of work includes demolishing the existing portable restroom building & associated ramps, stairs and drinking fountain. Site demo. consists of removal of existing utility pipes, vegetation, site furnishings, fencing/gates, asphalt, concrete & surface improvements or features to facilitate the proposed improvements. Site work includes rough grading, removal & capping of underground utilities, installing underground utilities, installation of new flatwork and site improvements.

## PROJECT CONTACTS

SRCS Project Manager: Tunde Olayomi  
 Email: Tunde.olayomi@cumming-group.com  
 Phone: 415-961-1559  
 Contractor: Alten Construction  
 Contact: Luke O'Neill  
 Phone: 415-577-2610  
 Email: Loneill@altenconstruction.com

## PROJECTED SCHEDULE

Construction Start: June 17, 2024  
 Completion: Mid November 2024 (INC 1)

## PROJECT UPDATE

This week (10/28-11/01)

- 1) PG&E techs will be onsite next week Monday 11/04 to install the gas meter and turn on the pilot light at the gym water heaters.
- 2) The MMWD payment for the fire water system backflow preventer scope is still in transit and expected to be received by next week.
- 3) The contractor PCOs regarding the sewer reroute and lime treatment/winterization have been received and reviewed. The contractor has been directed to proceed with scheduling these scope items.
- 4) INC 2 – The architect of record and design team continue to respond to pre-bid RFIs from the potential sub-contractors for the MPR INC 2 project.

## IMAGES

## DMS MPR 4-Wk Look Ahead Schedule

