

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

## PROJECT STATUS REPORT

**Davidson MS – MPR, Field, & Quad Project INC #1**  
**November 8, 2024**

## PROJECT DESCRIPTION

This scope of work includes demolishing the existing portable restroom building & associated ramps, stairs and drinking fountain. Site demo. consists of removal of existing utility pipes, vegetation, site furnishings, fencing/gates, asphalt, concrete & surface improvements or features to facilitate the proposed improvements. Site work includes rough grading, removal & capping of underground utilities, installing underground utilities, installation of new flatwork and site improvements.

## PROJECT CONTACTS

SRCS Project Manager: Tunde Olayomi  
 Email: Tunde.olayomi@cumming-group.com  
 Phone: 415-961-1559  
 Contractor: Alten Construction  
 Contact: Luke O'Neill  
 Phone: 415-577-2610  
 Email: Loneill@altenconstruction.com

## PROJECTED SCHEDULE

Construction Start: June 17, 2024  
 Completion: Mid November 2024 (INC 1)

## PROJECT UPDATE

This week (11/04-11/08)

- 1) PG&E techs were onsite this Monday 11/04 and completed the gas meter install and turn on the pilot light at the gym water heaters.
- 2) The contractor PCOs regarding the sewer reroute and lime treatment/winterization have been received and reviewed. The contractor has been directed to proceed with scheduling these scope items.
- 3) Lime treatment is tentatively schedule for the weekend of 11/15-11/16.
- 4) Sanitary Sewer install work is tentatively schedule for the week of 11/21
- 5) Tim R. and DMS Admin/Staff met onsite this Thursday 11/07 to discuss the DMS modernization site design
- 6) The Contractor has submitted options for site access during the school year. Tim R. and Bob M. have been informed as will advise project team on how to proceed.

## IMAGES

Proposed construction access layout plan for vehicles and equipment deliveries through Jordan St. across the field

