

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

## PROJECT STATUS REPORT

**Davidson MS – MPR, Field, & Quad Project INC #1**  
**November 15, 2024**

## PROJECT DESCRIPTION

This scope of work includes demolishing the existing portable restroom building & associated ramps, stairs and drinking fountain. Site demo. consists of removal of existing utility pipes, vegetation, site furnishings, fencing/gates, asphalt, concrete & surface improvements or features to facilitate the proposed improvements. Site work includes rough grading, removal & capping of underground utilities, installing underground utilities, installation of new flatwork and site improvements.

## PROJECT CONTACTS

SRCS Project Manager: Tunde Olayomi  
 Email: Tunde.olayomi@cumming-group.com  
 Phone: 415-961-1559  
 Contractor: Alten Construction  
 Contact: Luke O'Neill  
 Phone: 415-577-2610  
 Email: Loneill@altenconstruction.com

## PROJECTED SCHEDULE

Construction Start: June 17, 2024  
 Completion: Early December 2024 (INC 1)

## PROJECT UPDATE

This week (11/11-11/15)

- 1) Lime treatment of the MPR pad is schedule for this weekend of 11/15-11/16.
- 2) Lime treatment contractors are onsite this week for site logistics, mobilization, and preparation for material spreading this Saturday
- 3) Site Access "Option 2" - Tim R. and district staff acknowledged that the site access for Alten through the DMS field is acceptable
- 4) Contractor crews are working out site logistics for scope to be completed over Thanksgiving break.
- 5) Sanitary Sewer install work is tentatively schedule for the week of 11/21

## IMAGES

Lime treatment hopper truck mobilized onsite for spreading



Site staking and site logistics prep, Griffin & Bay Cities, for lime treatment

