

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

## PROJECT STATUS REPORT

**Davidson MS – MPR, Field, & Quad Project INC #1**  
**November 22, 2024**

## PROJECT DESCRIPTION

This scope of work includes demolishing the existing portable restroom building & associated ramps, stairs and drinking fountain. Site demo. consists of removal of existing utility pipes, vegetation, site furnishings, fencing/gates, asphalt, concrete & surface improvements or features to facilitate the proposed improvements. Site work includes rough grading, removal & capping of underground utilities, installing underground utilities, installation of new flatwork and site improvements.

## PROJECT CONTACTS

SRCS Project Manager: Tunde Olayomi  
 Email: Tunde.olayomi@cumming-group.com  
 Phone: 415-961-1559  
 Contractor: Alten Construction  
 Contact: Luke O'Neill  
 Phone: 415-577-2610  
 Email: Loneill@altenconstruction.com

## PROJECTED SCHEDULE

Construction Start: June 17, 2024  
 Completion: Early December 2024 (INC 1)

## PROJECT UPDATE

This week (11/18-11/22)

- 1) Lime treatment and winterization of the MPR pad was completed this weekend 11/16
- 2) Site Access "Option 2" - Tim R. and district staff acknowledged that the site access for Alten through the DMS field is acceptable
- 3) Contractor crews are working out site logistics for scope to be completed over Thanksgiving break.
- 4) Sanitary Sewer install work is now schedule for the week of 11/21
- 5) MMWD will be onsite next week (11/25) to investigate the fire water system valves onsite in prep for the new meter detector work.
- 6) SWWPPP protocol is in place onsite as heavy rains are in the forecast this week into the weekend.

## IMAGES

Lime treatment material spreader



MPR pad lime treated, mixed, rolled, and compaction completed

