

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Davidson MS – MPR, Field, & Quad Project INC #1
December 6, 2024

PROJECT DESCRIPTION

This scope of work includes demolishing the existing portable restroom building & associated ramps, stairs and drinking fountain. Site demo. consists of removal of existing utility pipes, vegetation, site furnishings, fencing/gates, asphalt, concrete & surface improvements or features to facilitate the proposed improvements. Site work includes rough grading, removal & capping of underground utilities, installing underground utilities, installation of new flatwork and site improvements.

PROJECT CONTACTS

SRCS Project Manager: Tunde Olayomi
 Email: Tunde.olayomi@cumming-group.com
 Phone: 415-961-1559
 Contractor: Alten Construction
 Contact: Luke O'Neill
 Phone: 415-577-2610
 Email: Loneill@altenconstruction.com

PROJECTED SCHEDULE

Construction Start: June 17, 2024
 Completion: December 2024 (INC 1)

PROJECT UPDATE

This week (12/02-12/06)

- 1) Inspections and work regarding the Backflow Assembly Water System at front of school will be completed by EOD 12/06
- 2) MMWD will turn on the Backflow Assembly water system at front of school by end of day 12/06
- 3) Sanitary Sewer potholing will start today 12/06
- 4) Sanitary Sewer water will be turned off by EOD 12/06 campus wide in preparation for weekend work.
- 5) Sanitary Sewer water system will back on by Monday morning 12/09.
- 6) Alten crews will begin work on the temp access road from Jordan St. next week 12/10

IMAGES

Excavation to access underground backflow assembly system tie in point and concrete pour install in progress



Backflow assembly system install in progress

