

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Davidson MS – MPR, Field, & Quad Project INC #1
December 13, 2024

PROJECT DESCRIPTION

This scope of work includes demolishing the existing portable restroom building & associated ramps, stairs and drinking fountain. Site demo. consists of removal of existing utility pipes, vegetation, site furnishings, fencing/gates, asphalt, concrete & surface improvements or features to facilitate the proposed improvements. Site work includes rough grading, removal & capping of underground utilities, installing underground utilities, installation of new flatwork and site improvements.

PROJECT CONTACTS

SRCS Project Manager: Tunde Olayomi
 Email: Tunde.olayomi@cumming-group.com
 Phone: 415-961-1559
 Contractor: Alten Construction
 Contact: Luke O'Neill
 Phone: 415-577-2610
 Email: Loneill@altenconstruction.com

PROJECTED SCHEDULE

Construction Start: June 17, 2024
 Completion: December 2024 (INC 1)

PROJECT UPDATES

- 1) The new MMWD Backflow Assembly water system at front of school installation was completed on 12/06 and water has been turned on.
- 2) Sidewalk concrete pour back at the Backflow Assembly was completed on 12/11.
- 3) Sanitary Sewer potholing was completed over last weekend
- 4) Sanitary Sewer water line tie into the Maker's space is on going this week and will be completed by early next week. (12/16)
- 5) The updated temp access road site logistics plan was shared with the school district on 12/09 for their reference and coordination.
- 6) The general contractors work on the temp access road from Jordan St. will begin during winter break due to weather forecast. (12/23-01/05)

IMAGES

Front of campus MMWD Backflow Assembly install and concrete sidewalk pour



Sanitary Sewer Line pothole, line tie-in, and backfill on site

