

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

## PROJECT STATUS REPORT

**Davidson MS – MPR, Field, & Quad Project INC #1**  
**December 20, 2024**

## PROJECT DESCRIPTION

This scope of work includes demolishing the existing portable restroom building & associated ramps, stairs and drinking fountain. Site demo. consists of removal of existing utility pipes, vegetation, site furnishings, fencing/gates, asphalt, concrete & surface improvements or features to facilitate the proposed improvements. Site work includes rough grading, removal & capping of underground utilities, installing underground utilities, installation of new flatwork and site improvements.

## PROJECT CONTACTS

SRCS Project Manager: Tunde Olayomi  
 Email: Tunde.olayomi@cumming-group.com  
 Phone: 415-961-1559  
 Contractor: Alten Construction  
 Contact: Luke O'Neill  
 Phone: 415-577-2610  
 Email: Loneill@altenconstruction.com

## PROJECTED SCHEDULE

Construction Start: June 17, 2024  
 Completion: December 2024 (INC 1)

## PROJECT UPDATES

- 1) The Sanitary Sewer install will be completed by end of week 12/20
- 2) The general contractors work on the temp access road from Jordan St. will begin during winter break due to weather forecast. (12/23-01/05)
- 3) SWPPP protocols will continue to be put in place as heavy rain is in the forecast this coming week.

## IMAGES

Construction site conditions due to heavy rains this past week. Work to continue once conditions dry up.



View of field conditions prior to access road install next week.

