

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Davidson MS – MPR, Field, & Quad Project INC #1
January 10, 2025

PROJECT DESCRIPTION

This scope of work includes demolishing the existing portable restroom building & associated ramps, stairs and drinking fountain. Site demo. consists of removal of existing utility pipes, vegetation, site furnishings, fencing/gates, asphalt, concrete & surface improvements or features to facilitate the proposed improvements. Site work includes rough grading, removal & capping of underground utilities, installing underground utilities, installation of new flatwork and site improvements.

PROJECT CONTACTS

SRCS Project Manager: Tunde Olayomi
 Email: Tunde.olayomi@cumming-group.com
 Phone: 415-961-1559
 Contractor: Alten Construction
 Contact: Luke O'Neill
 Phone: 415-577-2610
 Email: Loneill@altenconstruction.com

PROJECTED SCHEDULE

Construction Start: June 17, 2024
 Completion: January 2025 (INC 1)

PROJECT UPDATES

- 1) The Sanitary Sewer tie in installation has been completed, and asphalt patch back repairs have been installed onsite.
- 2) The Sanitary Sewer trench onsite received its concrete pour cap last week. Once weather conditions dry out the site the trench will be scheduled for backfill and compaction.
- 3) The temp access road from Jordan St. was completed over the holiday break. Once weather conditions have dried out the road there will be one last compaction rollout of the road
- 4) The MPR INC 2 DSA Approval was received on January 9th.

IMAGES

A/C Patch-back at sanitary sewer line



Temporary construction access road install - 80% complete shown below



Sanitary Sewer trench with concrete cap poured

