

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Davidson MS – MPR, Field, & Quad Project INC #1
January 17, 2025

PROJECT DESCRIPTION

This scope of work includes demolishing the existing portable restroom building & associated ramps, stairs and drinking fountain. Site demo. consists of removal of existing utility pipes, vegetation, site furnishings, fencing/gates, asphalt, concrete & surface improvements or features to facilitate the proposed improvements. Site work includes rough grading, removal & capping of underground utilities, installing underground utilities, installation of new flatwork and site improvements.

PROJECT CONTACTS

SRCS Project Manager: Tunde Olayomi
 Email: Tunde.olayomi@cumming-group.com
 Phone: 415-961-1559
 Contractor: Alten Construction
 Contact: Luke O'Neill
 Phone: 415-577-2610
 Email: Loneill@altenconstruction.com

PROJECTED SCHEDULE

Construction Start: June 17, 2024
 Completion: January 2025 (INC 1)

PROJECT UPDATES

- 1) The MPR INC 2 DSA Approval was received on January 9th.
- 2) The official INC 2 start date is January 13th
- 3) Temp road across the field roll out and compaction was completed this week
- 4) Sanitary Sewer trenching back fill and compaction was completed this week
- 5) The NTP for the DMS field work will be issued to the contractor later this week
- 6) Heavy equipment for pier drilling scheduled to be onsite by end of January. The project site will continue to coordinate with the school.

IMAGES

Spoils pile has been removed off site
 making room for more site parking



Temp road and trench back
 fill completed

