

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Davidson MS – MPR, Field, & Quad Project INC #2
February 07, 2025

PROJECT DESCRIPTION

This project includes a 9,000 S.F. 1-story fully sprinklered building which houses a raised performance stage area, warming kitchen, meal server, all access restroom, staff restrooms, and associated storage areas to support the required programs. Title 24 & CAL Green requirements apply to this project; there will be glazing, LED lighting, high efficiency HVAC, roof with solar array, sun shading and other code requirements. There will be QUAD area improvements including the landscaping, pedestrian circulation, and PG&E underground wiring to the new MPR building. The project is pursuing a CHPS design status.

PROJECT CONTACTS

| | |
|-----------------------|---------------------------------|
| SRCS Project Manager: | Tunde Olayomi |
| Email: | Tunde.olayomi@cumming-group.com |
| Phone: | 415-961-1559 |
| Contractor: | Alten Construction |
| Contact: | Luke O'Neill |
| Phone: | 415-577-2610 |
| Email: | Loneill@altenconstruction.com |

PROJECTED SCHEDULE

Construction Start: February 2025
 Completion: August 2026 (INC 2)

PROJECT UPDATES

- 1) Heavy equipment and construction material for pier drilling scheduled to be onsite by next week Monday & Tuesday. The CM has been in coordination with the school admin. and staff.
- 2) Heavy rain hit the site throughout the week. The project team continues to comply with all SWPPP protocol.
- 3) The site water pumps are operating all week to dry the foundation in preparation for pier drilling next week.

IMAGES

