

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

## PROJECT STATUS REPORT

**Davidson MS – MPR, Field, & Quad Project INC #2**  
**February 21, 2025**

## PROJECT DESCRIPTION

This project includes a 9,000 S.F. 1-story fully sprinklered building which houses a raised performance stage area, warming kitchen, meal server, all access restroom, staff restrooms, and associated storage areas to support the required programs. Title 24 & CAL Green requirements apply to this project; there will be glazing, LED lighting, high efficiency HVAC, roof with solar array, sun shading and other code requirements. There will be QUAD area improvements including the landscaping, pedestrian circulation, and PG&E underground wiring to the new MPR building. The project is pursuing a CHPS design status.

## PROJECT CONTACTS

SRCS Project Manager:	Tunde Olayomi
Email:	Tunde.olayomi@cumming-group.com
Phone:	415-961-1559
Contractor:	Alten Construction
Contact:	Luke O'Neill
Phone:	415-577-2610
Email:	Loneill@altenconstruction.com

## PROJECTED SCHEDULE

Construction Start: February 2025  
 Completion: August 2026 (INC 2)

## PROJECT UPDATES

- 1) Rebar cages for foundation piers have been delivered throughout the week
- 2) SWPPP preparations were in place for the light rain this week
- 3) The first rebar cage was placed inground this week
- 4) Concrete/slurry mix will be placed in the first hole by end of week (02/21)

## IMAGES

Rebar cage material delivered



Rebar cage being placed in pier foundation hole

