

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Davidson MS – MPR, Field, & Quad Project INC #2
March 21, 2025

PROJECT DESCRIPTION

This project includes a 9,000 S.F. 1-story fully sprinklered building which houses a raised performance stage area, warming kitchen, meal server, all access restroom, staff restrooms, and associated storage areas to support the required programs. Title 24 & CAL Green requirements apply to this project; there will be glazing, LED lighting, high efficiency HVAC, roof with solar array, sun shading and other code requirements. There will be QUAD area improvements including the landscaping, pedestrian circulation, and PG&E underground wiring to the new MPR building. The project is pursuing a CHPS status.

PROJECT CONTACTS

SRCS Project Manager: Tunde Olayomi
 Email: Tunde.olayomi@cumming-group.com
 Phone: 415-961-1559
 Contractor: Alten Construction
 Contact: Luke O’Neill
 Phone: 415-577-2610
 Email: Loneill@altenconstruction.com

PROJECTED SCHEDULE

Construction Start: February 2025
 Completion: August 2026 (INC 2)

PROJECT UPDATE

- 1) Pier drilling and rebar cage installation for the foundation on-going this week
- 2) Early morning rebar cage delivery of rebar cages onsite completed.
- 3) Additional fencing for the “Field” project is scheduled to start April 2nd limiting field access to students, staff, and general public.

IMAGES

Rebar cage staging for pier foundations



Drilling of foundation pier completion at end of day

