

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Sun Valley Elementary School TK Increment 1 and 2
March 14, 2025

PROJECT DESCRIPTION

Construction of a new 4,160 sf transitional kindergarten (TK) Building with three classrooms each with a double occupancy restroom. The project also includes TK play yard, 2 new lunch shade structures, relocation of an existing play structure and associated site work. Also included are accessibility upgrades to the existing parking lot and new fire access to the entire campus.

PROJECT CONTACTS

SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCOnline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: nickm@jlcbuild.com

PROJECTED SCHEDULE

Construction Start: May 17, 2024
 Completion: May 2025

PROJECT UPDATE

Interior finishes are ongoing. Carpet installation is underway in the classrooms. Remaining plumbing fixtures and ADA accessories in the restrooms will be installed soon. A majority of the concrete curbs have been placed and fine grading has been completed in preparation for play structures and flat work. ADA ramps have been poured.

