

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

### **PROJECT STATUS REPORT**

**Sun Valley Elementary School TK Increment 1 and 2**  
**March 28, 2025**

### **PROJECT DESCRIPTION**

Construction of a new 4,160 sf transitional kindergarten (TK) Building with three classrooms each with a double occupancy restroom. The project also includes TK play yard, 2 new lunch shade structures, relocation of an existing play structure and associated site work. Also included are accessibility upgrades to the existing parking lot and new fire access to the entire campus.

### **PROJECT CONTACTS**

SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCOnline.com  
 Phone: 415-259-9583  
 Contractor: JL Construction  
 Contact: Nick Marshall  
 Phone: 707-836-5702  
 Email: nickm@jlcbuild.com

### **PROJECTED SCHEDULE**

Construction Start: May 17, 2024  
 Completion: May 2025

### **PROJECT UPDATE**

Exterior work continues around the site. Finish grading for the basketball and play areas is completed. Vertical curbs around the play area are being formed this week and grading for walkways and other hardscape areas are in progress, as well. The interior of the classrooms are substantially completed with HVAC start up and testing to be started as soon as the condensers can be placed.

