

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

### PROJECT STATUS REPORT

**Venetia Valley Elementary School TK Increment 1 and 2**  
**March 7, 2025**

### PROJECT DESCRIPTION

Construction of a new 2,880 sf transitional kindergarten (TK) Building with two classrooms, each with a double occupancy restroom. The project also includes TK play area, game striping and associated site work, landscaping and bio retention areas as well as 2 new lunch shade structures. Also included is a drive aisle at the front of the campus and a Middle School Quad area.

### PROJECT CONTACTS

SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: JL Construction  
 Contact: Nick Marshall  
 Phone: 707-836-5702  
 Email: nickm@jlcbuild.com

### PROJECTED SCHEDULE

Construction Start: June 17, 2024  
 Completion: May 2025

### PROJECT UPDATE

We are seeing lots of exterior progress! Curbs have been poured and a majority of the adjacent flat work was placed this week at the eating area and shade structure. Interior finishes continue including plumbing trim and electrical trim and setting HVAC equipment.

