



Tim Ryan, Senior Director of Strategic Facility Planning
tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Coleman Elementary School
April 11, 2025

PROJECT DESCRIPTION

The project consists of the construction of a modular TK Classroom Building with 2 classrooms, a restroom and teacher prep area. Also included is a modular ELOC building and a covered walkway. The project includes construction of a shade canopy, a TK Play Yard and an AC paved area with basketball courts, ball wall and associated striping. Also included are accessibility upgrades and associated path of travel and exterior hardscape and landscaping.

PROJECT CONTACTS

SRCS Project Manager: Molly Burke
Email: Molly.Burke@VPCSONline.com
Phone: 415-259-9583
Contractor: JL Construction
Contact: Nick Marshall
Phone: 707-836-5702
Email: NickM@jlcbuild.com

PROJECTED SCHEDULE

Construction Start: 7/15/24
Completion: 5/15/25

PROJECT UPDATE

Play area fine grading is complete and flat work is formed. Shade structure supports have been placed and the areas are almost ready for concrete placement. The building has been energized and tied into the main power panel. The flooring in the classrooms has started and inside electrical work and testing is ongoing.

