



Tim Ryan, Senior Director of Strategic Facility Planning  
tryan@srcs.org | (415) 492-3285

## PROJECT STATUS REPORT

**Sun Valley Elementary School TK Increment 1 and 2**  
**April 11, 2025**

### PROJECT DESCRIPTION

Construction of a new 4,160 sf transitional kindergarten (TK) Building with three classrooms each with a double occupancy restroom. The project also includes TK play yard, 2 new lunch shade structures, relocation of an existing play structure and associated site work. Also included are accessibility upgrades to the existing parking lot and new fire access to the entire campus.

### PROJECT CONTACTS

SRCS Project Manager: Molly Burke  
Email: Molly.Burke@VPCSONline.com  
Phone: 415-259-9583  
Contractor: JL Construction  
Contact: Nick Marshall  
Phone: 707-836-5702  
Email: nickm@jlcbuild.com

### PROJECTED SCHEDULE

Construction Start: May 17, 2024  
Completion: May 2025

### PROJECT UPDATE

Exterior work continues around the site. Finish grading at the basketball court is complete and the hoops have been placed. AC condenser pads have been poured and HVAC start up will be commencing soon. Excess soil is being trucked off site to enable more finishes. The classrooms are substantially complete and touch up is in progress.

