



Tim Ryan, Senior Director of Strategic Facility Planning
tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Coleman Elementary School
April 18, 2025

PROJECT CONTACTS

SRCS Project Manager: Molly Burke
Email: Molly.Burke@VPCSONline.com
Phone: 415-259-9583
Contractor: JL Construction
Contact: Nick Marshall
Phone: 707-836-5702
Email: NickM@jlcbuild.com

PROJECT DESCRIPTION

The project consists of the construction of a modular TK Classroom Building with 2 classrooms, a restroom and teacher prep area. Also included is a modular ELOC building and a covered walkway. The project includes construction of a shade canopy, a TK Play Yard and an AC paved area with basketball courts, ball wall and associated striping. Also included are accessibility upgrades and associated path of travel and exterior hardscape and landscaping.

PROJECTED SCHEDULE

Construction Start: 7/15/24
Completion: 5/15/25

PROJECT UPDATE

Play area concrete has been poured and other concrete is ongoing. Exterior trim and fixtures installation is in progress. Interior flooring is complete and other finishes and fixtures are being installed. Solar panels installation, electrical testing and systems start ups are also in progress.

