

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Coleman Elementary School
April 4, 2025

PROJECT DESCRIPTION

The project consists of the construction of a modular TK Classroom Building with 2 classrooms, a restroom and teacher prep area. Also included is a modular ELOC building and a covered walkway. The project includes construction of a shade canopy, a TK Play Yard and an AC paved area with basketball courts, ball wall and associated striping. Also included are accessibility upgrades and associated path of travel and exterior hardscape and landscaping.

PROJECT CONTACTS

SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: NickM@jlcbuild.com

PROJECTED SCHEDULE

Construction Start: 7/15/24
 Completion: 5/15/25

PROJECT UPDATE

Work is progressing well, with the majority of concrete walls now complete. ADA ramps are being formed at the garden area and pedestrian exit to Watt Ave. The play area curbs are also being formed in preparation for the play equipment and surfacing. Interior work continues with the installation and connections of the remaining HVAC equipment.

