

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Sun Valley Elementary School TK Increment 1 and 2
April 4, 2025

PROJECT DESCRIPTION
 Construction of a new 4,160 sf transitional kindergarten (TK) Building with three classrooms each with a double occupancy restroom. The project also includes TK play yard, 2 new lunch shade structures, relocation of an existing play structure and associated site work. Also included are accessibility upgrades to the existing parking lot and new fire access to the entire campus.

PROJECT CONTACTS
 SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: nickm@jlcbuild.com

PROJECTED SCHEDULE
 Construction Start: May 17, 2024
 Completion: May 2025

PROJECT UPDATE
 Significant progress is being made on exterior work, with curbs nearing completion and turf and landscaping installation underway. Classroom interiors are substantially completed, and HVAC startup and testing are scheduled immediately after condenser placement. System startups and pre-checks will follow shortly thereafter.

