

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Venetia Valley Elementary School TK Increment 1 and April 4, 2025

PROJECT DESCRIPTION
 Construction of a new 2,880 sf transitional kindergarten (TK) Building with two classrooms, each with a double occupancy restroom. The project also includes TK play area, game striping and associated site work, landscaping and bio retention areas as well as 2 new lunch shade structures. Also included is a drive aisle at the front of the campus and a Middle School Quad area.

PROJECT CONTACTS
 SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: nickm@jlcbuild.com

PROJECTED SCHEDULE
 Construction Start: June 17, 2024
 Completion: May 2025

PROJECT UPDATE
 Significant progress has been made on the exterior, with paving, fencing, and landscaping largely in place. The asphalt driveline will be sealed and striped next week. Interior work is substantially complete, and contractors are focusing on punch list items and final adjustments before delivery.

