

Tim Ryan, Senior Director of Strategic Facility Planning tryan@srcs.org | (415) 492-3285

## **PROJECT STATUS REPORT**

**Short Elementary School Bus Stops Project** 

July 12, 2024

## **PROJECT DESCRIPTION**

This project is an upgrade to the two bus stops on Marin Street and Bayview Street. It will include new curb and gutter, sidewalk, handicapped curb ramp and portion of AC paving in the street.

## **PROJECT CONTACTS**

SRCS Project Manager: Molly Burke

Email: Molly.Burke@VPCSonline.com

Phone: 415-259-9583

Contractor: John Boylan Engineering

Contact: John Boylan Phone: 415-417-8519

Email: john@johnboylanengineering.com

# **PROJECTED SCHEDULE**

Construction Start: 6/26/24 Completion: 8/16/24

### **PROJECT UPDATE**

The contractor completed demolition along Bayview street and placed a portion of the curb and gutter and ada ramp at the corner of Bayview/Marin Streets. They have begun prepping the Bayview sidewalk for placement and have demolished a set of steps off Bayview Street in preparation of forming new steps with handrails.





